



**Department of
Public Works**

Steven Kotke, P.E.
City Engineer
Director

350 South 5th Street - Room 203
Minneapolis MN 55415

Office 612 673-3000
Fax 612 673-3565
TTY 612 673-2157

August 1, 2014

Re: 15th Ave. /4th St. Reconstruction Project Update

Dear Minneapolis Resident/Business:

The 15th Ave. /4th St. Reconstruction Project is well underway. Traffic detour signage is up and 4th St S (Cedar Ave to just west of 16th Ave S) and 16th Ave S (south of 6th St S) is closed for the first stage of our construction. The second stage of construction, around the intersection of 15th Av S and 4th St S, will be started next week. **TRAFFIC CONTROL AND DETOURS WILL BE CHANGED WITH THE NEW CONSTRUCTION STAGE.**

BUSINESSES OPEN: For access to the Brian Coyle Center, Currie Park and 15th Ave S, please use the 6th St S detour. Access to parking lot and the Riverside Plaza will be reverting to the 4th St S access from Cedar Ave. **NO PARKING** signs will be up and enforced along the construction zone on 4th St S and 16th Ave S (south of 6th St S). Please be aware of the no parking and detour signs during the construction.

The retaining wall work at 15th Ave S and 4th St S is under construction. We are coordinating private utility work along 16th Ave S and along 15th Ave S. The curb and gutter and asphalt paving is being constructed along 4th St S and will be wrapped up early next week.

The 4th St S asphalt will not be completed at this time as we will be coordinating with additional construction on Cedar Ave. Additionally, the final lift of asphalt for the project will be completed as one pour later in the project schedule. Please expect some areas will not be finalized even though we are working in other sections of the project limits.

Please be aware of the construction zone and use the sidewalk for pedestrian movement. Thank you for your patience during construction.

Please visit the project website for additional information and a map of the second stage of construction at:

<http://www.ci.minneapolis.mn.us/cip/all/WCMS1P-095401>

As a reminder, I am available every Thursday from 10 to 11am at the job site to answer your questions and address concerns. Please feel free to visit me at the job trailer on 16th Av S north of 4th St S (behind The Red Sea). As always, you can call me or Keith at any time with your questions or concerns. For questions about the project you can contact Keith Gronhovd at 612-673-2463 office or 612-328-4500 cell. For general questions contact me at 612-673-3274.

Chris Engelmann
Project Engineer