

Grantee: Minneapolis, MN

Grant: B-08-MN-27-0001

July 1, 2010 thru September 30, 2010 Performance Report

Grant Number:

B-08-MN-27-0001

Obligation Date:

03/20/2009

Grantee Name:

Minneapolis, MN

Award Date:

03/20/2009

Grant Amount:

\$5,601,967.00

Contract End Date:

03/20/2013

Grant Status:

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

Matthew Bower

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

A. Areas of Greatest Need Approximately 86% of Minneapolis housing was built prior to 1960. 75% of the housing stock is single family detached structures. 18% of its single family housing stock is non-homesteaded, a 141% increase since 2002. In 2005, Minneapolis had 863 mortgage foreclosure sales. In 2006, 1,610 homes in Minneapolis went to foreclosure sale. In 2007, 2,895 homes went through foreclosure sale; 54.7% were in the three Northside wards of the City. Through the third quarter of 2008, there have been 2,152 foreclosures. Many of these foreclosures are on investment properties that house rentals. In determining communities to receive NSP funding, HUD determined a risk factor assessment by census block group. The risk factor was for whether a census block group had a predictive risk for foreclosed and abandoned housing. The scale was from 0 (very low risk) to 10 (very high risk). City staff took this block group information and layered it onto city neighborhood boundaries. City staff classifies high risk neighborhoods as having a risk factor of 7-10. The incidence of the high risk neighborhoods derived from HUD data sources correlates well with local foreclosure and vacant and boarded listed structure data for similar time periods. The high risk neighborhoods for NSP assistance are detailed in the formal NSP application amendment found at www.ci.minneapolis.mn.us/grants. The dramatic rise in foreclosures mirrors a sharp increase in vacant and boarded structures. According to statistics maintained by the Regulatory Services Department, in 2006, there were 481 structures on the vacant and boarded list. This number rose to 770 structures in 2007 and through August 2008, 928 structures. Looking at the current list of properties that are registered as vacant, of the 928 properties, 87% of the properties have been on the list less than 24 months. There is a direct correlation between this and the current foreclosure crisis that the City is experiencing. Only 10% have been vacant for more than 3 years. Historically (based on past analysis), buildings have remained in the Vacant Building Registration program for an average of 21 months, with some for many years. It remains to be seen if these more recent additions will follow the same pattern. B. Distribution and Uses of Funds Eligible activities need to be carried out in areas affected by: The greatest percentage of home foreclosures; The highest percentage of homes financed by a subprime mortgage related loan; and Likely to face a significant rise in the rate of home foreclosures in the next 18 months The City will seek to meet two national benefit objectives through the Neighborhood Stabilization Program. An activity can be of benefit to an area composed of at least 51% of low-, moderate-, and middle-income residents at or below 120% of area median income (LMMA), or it can be of benefit to low-, moderate-, and middle-income residents at or below 120% of area median income (LMMH). All NSP activities must benefit persons at HUD-approved income levels. The neighborhoods rated as high risk on the map titled "HUD Estimated Foreclosure and Abandonment Risk Score with Actual Foreclosures and Registered Vacant and Boarded Properties" will receive prioritized delivery of NSP program offerings. In addition, the State of Minnesota has identified particular ZIP codes within the City that would receive prioritized State of Minnesota NSP funding under the State's NSP allocation formula. The City will be making an application in January 2009 for prioritized State NSP funding. The neighborhoods covered by the State ZIP Code formula are located within the formal NSP application amendment at www.ci.minneapolis.mn.us/grants.

Distribution and and Uses of Funds:

C. Definitions and Descriptions a. Blighted Structure For purposes of NSP funding and in the context of local law, the City of Minneapolis will use its nuisance definition in Chapter 249, Minneapolis Code of Ordinances, as the standard for a blighted structure. Specifically, a structure is defined as a nuisance in 249.30: 249.30. "Nuisance condition" defined; waiver of waiting period. (a) A building within the city shall be deemed a nuisance condition if: (1) It is vacant and unoccupied for the purpose for which it was erected and for which purpose a certificate of occupancy may have been issued, and the building has remained substantially in such condition for a period of at least six (6) months; or (2) The building is unfit for occupancy as it fails to meet the minimum standards set out by city ordinances before a certificate of code compliance could be granted, or is unfit for human habitation because it fails to meet the minimum standards set out in the Minneapolis housing maintenance code, or the doors, windows and other openings into the building are boarded up or otherwise secured by a means other than the conventional methods used in the original construction and design of the building, and the building has remained substantially in such condition for a period of at least sixty (60) days; or (3) Evidence, including but not limited to neighborhood impact statements, clearly demonstrates that the values of neighborhood properties have diminished as a result of deterioration of the subject building; or (4) Evidence,

including but not limited to rehab assessments completed by CPED, clearly demonstrates that the cost of rehabilitation is not justified when compared to the after rehabilitation resale value of the building. (b) When it is determined by the director of inspections or the city fire marshal that a building constitutes an immediate hazard to the public health and safety, and after approval by the city council, the sixty-day waiting period set out in this section may be waived and the other procedures, as set out in this chapter, may be implemented immediately. (c) Notwithstanding the foregoing provisions, accessory buildings such as garages, barns and other similar structures, not intended to be used for human habitation, shall be deemed to constitute a nuisance condition when such buildings are in violation of section 244.1560 of the housing maintenance code which regulates nondwelling structures or when such accessory buildings are structurally unsound in the opinion of the director of inspections. (76-Or-102, § 1, 7-9-76; 77-Or-226, § 2, 11-10-77; 78-Or-233, § 2, 11-9-78; 79-Or-016, § 1, 1-26-79; 80-Or-181, § 1, 8-8-80; 84-Or-095, § 1, 6-15-84; 86-Or-236, § 1, 10-10-86; 91-Or-157, § 1, 8-9-91; 92-Or-110, § 2, 9-11-92; 93-Or-142, § 1, 10-1-93; 94-Or-123, § 2, 9-16-94; 2006-Or-059, § 1, 5-26-06 effective October 1, 2006). b. Affordable Rents For any NSP-funded rental activity, affordable rents are defined as described in 24 CFR §92.252(a), (c), (f). The maximum unit rent level must be the lesser of HUD Fair Market Rent or the amount affordable to a household at 65% of area median income. If the renter is to pay utilities and services than the most recent Minneapolis Public Housing Authority utility allowance schedule for will be used to determine the net rent. These HUD schedules are updated annually and NSP activities will conform to the most recent schf proct commitment. c. Affordability For the purposes of NSP funding, the City is electing to use the continued affordability standards of the HOME program 24 CFR §92.252 (e) and §92.254 as outlined in the table below. These periods apply to rental and ownership activities. Table 7 NSP Affordability Periods Per unit amount of NSP funds for New Construction, Rehab or Acquisition of Existing Housing Minimum Period of Affordability Under \$15,000 5 Years \$15,000 - \$40,000 10 Years Over \$40,000 15 Years New Construction Rental 20 Years To ensure that NSP-assisted homeownership properties will remain affordable to low/moderate/middle-income homebuyers, a resale provision will be implemented for certain activities and a recapture provision for others. The resale provision will not allow the resale price of the NSP-assisted property to exceed 95 percent of the area median purchase price or after-rehabilitation price for the type of single family housing in this jurisdiction, as determined by HUD. The recapture provision will require repayment of the assistance in the event of property transfer or default during the affordability period. The proposed resale restriction meets federal requirements, ensuring the initial purchaser with a fair return on their initial investment plus principal reductions, post sale capital improvements and standard closing costs. The resale or recapture requirements would be spelled out in a declaration, promissory note and mortgage or other instrument filed against the property. The affordability period levels above will also apply to any rental housing assisted with NSP funds. The affordability will be enforced through loan and/or mortgage documents, and a deed restriction or covenant similar to the HOME program. d. Housing Rehabilitation Standards The City of Minneapolis plans to adopt the NSP Rehabilitation Standards identified as Exhibit A in the Appendix for all NSP-assisted rehab projects. The standards are designed to correct health, safety, and building code violations in order to sell or rent. In addition, rehabilitation standards would include housing maintenance standards, energy efficiency, lead abatement (see below), and ease of maintenance and long term maintenance issues. While the homes would be rehabilitated to be an asset to the neighborhood and to avoid high maintenance costs, some economies would be made to avoid excessive rehab costs. For example, newer roofs, furnaces, water heaters, etc., which function properly and with an expected 7 to 10 year usable life expectancy, would not be replaced. The general rule would be to ensure that the homeowner does not experience major replacement costs for a minimum of the first seven years of ownership, and that the home would be eligible for FHA financing. Additionally, efforts will be made to encourage the developers to institute green and sustainability techniques in the rehab projects. HUD Lead Safe Housing Rule, 24 CFR 35 will be followed in NSP-assisted housing activities. The requirements of subparts B through R of 24 CFR 35 implement the Lead-Based Paint Poisoning Prevention Act, as amended, and the Residential Lead-Based Paint-Hazard Reduction Act of 1992. Most HUD housing programs are covered by only one subpart of this part, but some programs can be used for more than one type of assistance and therefore are covered by more than one subpart of this part. All properties constructed prior to 1978 mutbe tested for la-aepantodtriethpesneoabsence of lead-based paint on deteriorated painted surfaces or surfaces to be disturbed or replaced during construction and shall be performed by a certified lead-based paint inspector or risk assessor. In addition a risk assessment in the dwelling units receiving Federal assistance, in common areas servicing those units, and exterior painted surfaces, shall be performed prior to the start of rehabilitation. The individual or firm conducting the risk assessment shall provide and explain the results of the investigation and options for reducing lead-based paint hazards. The scope of work and method for abatement shall correlate with the per unit rehabilitation dollar amount. D. Low Income Targeting The City of Minneapolis will make at least \$1,400,491 (25 percent of the NSP allocation, as required) available for acquisition/rehabilitation/resale or rental serving households at or below 50 percent of area median income. Any NSP funds received from the State of Minnesota will also be required to meet this threshold. This will be accomplished through programming delivered through NSP activity strategies A, B, and E. In summary though, this income target for affordable housing can be met through a variety of ways and the City will evaluate project proposals for their ability to assist the City in meeting the 25% target. Likely ways that a project could assist the City in providing at least 25% of its NSP funding for housing those at or below 50% of area median income can include: • Assist a low-income family with purchase/rehab of a property; • Support through gap financing a non-profit or public agency redevelopment of a vacant and boarded residential property into affordable rental housing; • Acquire a property for use by a non-profit for permanent supportive housing; • Link NSP-assisted housing activities to other affordable housing resources such as Section 8 vouchers E. Acquisitions and Relocations HUD has waived the one-for-one replacement requirements for the NSP program and instituted alternative disclosure and reporting requirements. Some conversion or demolition of low- and moderate-income dwelling units (&le 80% of area median income) may be expected through this program due to the nature of the housing affected by foreclosures (rehabilitation costs in excess of after market value, poor condition, higher uses for property). However, demolitions undertaken in support of Activity D&mdashDemolition of blighted structures will not constitute a lost unit as these are properties that have been vacant for a minimum of six months. Properties in Activity B&mdashPurchase Rehab and Activity C&mdashLand Banking may have been recently occupied by a low- or moderate-income household (&le 80% of area median income) or be under an affordability restriction. If that were the case, the City anticipates being able to add more housing units affordable to those at or below 80% of area median income than it would take out of the market through these NSP-assisted activities. Considering a large percentage of these units will be foreclosed properties, the occupancy rate of these units will be minimal. F. Public Comment The draft 2008 Consolidated Plan Amendment #1 was made available for public comment on November 10, 2008, for a public comment period of November 10-25, 2008. On November 18, 2008, the Minneapolis City Council&rsquos Community Development Committee held apublic hearingto receive input onthe proposed Amendment#1.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

| Overall | This Report Period | To Date |
|---|--------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$5,601,967.00 |
| Total CDBG Program Funds Budgeted | N/A | \$5,601,967.00 |
| Program Funds Drawdown | \$644,993.14 | \$2,260,803.27 |
| Obligated CDBG DR Funds | \$2,018,936.71 | \$5,601,967.00 |
| Expended CDBG DR Funds | \$670,205.91 | \$2,398,331.54 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Progress Toward Required Numeric Targets

| Requirement | Required | To Date |
|--|--------------|--------------|
| Overall Benefit Percentage (Projected) | | 0.00% |
| Overall Benefit Percentage (Actual) | | 0.00% |
| Minimum Non-Federal Match | \$0.00 | \$0.00 |
| Limit on Public Services | \$840,295.05 | \$0.00 |
| Limit on Admin/Planning | \$560,196.70 | \$145,098.72 |
| Limit on State Admin | \$0.00 | \$0.00 |

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

| National Objective | Target | Actual |
|-------------------------------|----------------|----------------|
| NSP Only - LH - 25% Set-Aside | \$1,400,491.75 | \$1,789,800.00 |

Overall Progress Narrative:

At this time the City has acquired all properties for land bank. The majority of the properties acquired for demolition have been demolished. It is anticipated that demolition of the remaining properties to be complete by the first quarter of 2011. Rehabilitation projects under activities B and E are in progress. All demolition activities unrelated to acquisition are in process.

NSP1 funds are 100% obligated with 275 total properties impacted; 96 properties purchased for rehabilitation and redevelopment, 68 properties acquired for future redevelopment, and 111 condemned and blighted properties

demolished.

NSP is the core component of the Minneapolis foreclosure recovery plan, a strategic and timely government intervention for prevention, reinvestment and repositioning the market place only to the extent necessary to “the market toward restoring a healthy housing market.

The Minneapolis foreclosure recovery plan identifies over 20 neighborhoods that are hardest hit by foreclosure for strategic investment of Neighborhood Stabilization Program resources to dramatically impact on blocks in neighborhoods to protect public and private investment to restore a healthy housing market. In order to achieve this impact, the city is collaborating with non-profit community and for-profit developers with significant involvement from general contractors, property management companies, material suppliers, and marketing and real estate professionals. NSP Contractors include: 26% Minority-owned Business Enterprise, 8% Women-owned Business Enterprise, and 28% Section 3 low-income contractors through July 2010. NSP provided over 15,000 hours of employment to minority (87% unskilled hours and 52% skilled hours worked) and female (9% of all hours worked) contractors.

Minneapolis was awarded over \$15 million in NSP2 resources, and is pursuing \$3 - \$5 million in federal and State NSP3 funds to be allocated to eligible activities. NSP1 reinvestment activities include demolition of over 200 blighted properties, acquisition and land banking of 68 properties, and rehabilitation of 96 units to return them quickly to provide homes in our neighborhoods. Financing mechanisms and down payment and closing cost assistance through the Minneapolis Advantage Program will provide home ownership opportunities for over 200 households who purchase foreclosed homes. With additional funding, the City of Minneapolis and our community partners will be poised to put over 700 vacant and foreclosed properties back to use over the next 1-4 years.

Project Summary

| Project #, Project Title | This Report Period | To Date | |
|--|------------------------|------------------------|------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| 08NSP Redevelopment, Redevelopment | \$0.00 | \$151,400.00 | \$0.00 |
| 08NSPAdmin, NSP Program Administration | \$20,067.72 | \$420,000.00 | \$150,658.77 |
| 08NSPDemo, Demolition of Blighted Structures | \$101,315.00 | \$2,093,070.77 | \$1,081,105.94 |
| 08NSPFinan, FinancingForeclosure Recovery Affordable | \$0.00 | \$130,000.00 | \$0.00 |
| 08NSPLandBank, Acquisition and Land Banking | \$502,010.42 | \$1,042,596.23 | \$1,007,438.56 |
| 08NSPPurchaseRehab, Purchase and Rehab | \$21,600.00 | \$1,764,900.00 | \$21,600.00 |
| 9999, Restricted Balance | \$0.00 | \$0.00 | \$0.00 |

Activities

| | |
|---------------------------------|------------------------------|
| Grantee Activity Number: | G4820NSP ADM |
| Activity Title: | Program Admin Finance |

Activity Category:

Administration

Project Number:

08NSPAdmin

Projected Start Date:

09/29/2008

Activity Status:

Under Way

Project Title:

NSP Program Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Minneapolis Finance Department

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$140,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$140,000.00 |
| Program Funds Drawdown | \$6,448.87 | \$13,443.81 |
| Obligated CDBG DR Funds | \$0.00 | \$140,000.00 |
| Expended CDBG DR Funds | \$7,140.06 | \$16,190.49 |
| City of Minneapolis Finance Department | \$7,140.06 | \$16,190.49 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Financial processing and monitoring administration activities.

Location Description:

Administration.

Activity Progress Narrative:

Financial administration for the NSP grant during quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|--|
| Grantee Activity Number: | G4835NSP DEMSF |
| Activity Title: | Demolition of Blighted Structures |

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
08NSPDemo

Project Title:
Demolition of Blighted Structures

Projected Start Date:
01/30/2009

Projected End Date:
07/31/2013

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Minneapolis Department of Regulatory Services

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|---|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,700,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$1,700,000.00 |
| Program Funds Drawdown | \$101,315.00 | \$1,081,105.94 |
| Obligated CDBG DR Funds | \$720,209.06 | \$1,700,000.00 |
| Expended CDBG DR Funds | \$193,034.32 | \$1,224,194.26 |
| City of Minneapolis Department of Regulatory Services | \$193,034.32 | \$1,224,194.26 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Demolition of Chapter 249 Vacant Boarded Registration (VBR) properties to support reduction of blighting influences in NSP-assisted neighborhoods. NSP funds will assist in demo of properties that do not meet a viable rehabilitation test.

Location Description:

Chapter 249 properties located in NSP target neighborhoods of North Minneapolis, Northeast Minneapolis, and South Minneapolis.

Activity Progress Narrative:

34 properties demolished in Q3 of 2010.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

| Address | City | State | Zip |
|------------------------|-------------|-------|-------|
| 3550 Fremont Ave. N. | Minneapolis | NA | 55412 |
| 2305 16th Ave. S. | Minneapolis | NA | 55404 |
| 625 Van Buren St. NE | Minneapolis | NA | 55413 |
| 3507 Aldrich Ave. | Minneapolis | NA | 55412 |
| 421 Newton Ave. S. | Minneapolis | NA | 55405 |
| 3408 Oakland Ave. | Minneapolis | NA | 55407 |
| 1210 Irving Ave. N. | Minneapolis | NA | 55411 |
| 2705 Emerson Ave. N. | Minneapolis | NA | 55411 |
| 680 Lowry Ave. NE | Minneapolis | NA | 55418 |
| 2729 Cedar Ave. | Minneapolis | NA | 55407 |
| 2128 Aldrich Ave. N. | Minneapolis | NA | 55411 |
| 636 Ontario St. SE | Minneapolis | NA | 55414 |
| 800 Oliver Ave. N. | Minneapolis | NA | 55411 |
| 2014 Upton Ave. N. | Minneapolis | NA | 55411 |
| 2206 Irving Ave. N. | Minneapolis | NA | 55411 |
| 2011 26th Ave. N. | Minneapolis | NA | 55411 |
| 3339 Lyndale Ave. N. | Minneapolis | NA | 55412 |
| 413 26th Ave. N. | Minneapolis | NA | 55411 |
| 2655 Oliver Ave. N. | Minneapolis | NA | 55411 |
| 4309 Irving Ave. N. | Minneapolis | NA | 55412 |
| 401 Logan Ave. N. | Minneapolis | NA | 55405 |
| 2820 Pillsbury Ave. | Minneapolis | NA | 55408 |
| 1338 Logan Ave. N. | Minneapolis | NA | 55411 |
| 3247 Lyndale Ave. N. | Minneapolis | NA | 55412 |
| 2432 Chicago Ave. | Minneapolis | NA | 55404 |
| 2540 Cedar Ave. | Minneapolis | NA | 55404 |
| 2215 Chicago Ave. | Minneapolis | NA | 55404 |
| 3011 Knox Ave. N. | Minneapolis | NA | 55411 |
| 1343 Irving Ave. N. | Minneapolis | NA | 55411 |
| 3111 Dupont Ave. N. | Minneapolis | NA | 55411 |
| 1110 18th Ave. N. | Minneapolis | NA | 55411 |
| 1500 California St. NE | Minneapolis | NA | 55413 |
| 2334 Logan Ave. N. | Minneapolis | NA | 55411 |
| 2101 Penn Ave. N. | Minneapolis | NA | 55411 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| | |
|---------------------------------|---------------------------------|
| Grantee Activity Number: | G4841NSP ADM |
| Activity Title: | Program Admin IGR-Grants |

Activity Category:

Administration

Project Number:

08NSPAdmin

Projected Start Date:

09/29/2008

Activity Status:

Under Way

Project Title:

NSP Program Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Minneapolis Intergovernmental Relations

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$140,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$140,000.00 |
| Program Funds Drawdown | \$2,088.50 | \$7,244.55 |
| Obligated CDBG DR Funds | \$0.00 | \$140,000.00 |
| Expended CDBG DR Funds | \$2,837.60 | \$8,513.77 |
| City of Minneapolis Intergovernmental Relations Department | \$2,837.60 | \$8,513.77 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Program administration of NSP activities.

Location Description:

Administration.

Activity Progress Narrative:

Administration oversight for NSP programming during quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|---|
| Grantee Activity Number: | G4890NSP 25PRAH |
| Activity Title: | Purchase & Rehab Alliance Housing <50 |

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08NSPurchaseRehab

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

Purchase and Rehab

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Alliance Housing

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$175,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$175,000.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | (\$150,000.00) | \$175,000.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| Alliance Housing | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Development value gap financing to non-profit developers to cover the difference between the cost of purchase and rehab of a foreclosed and/or abandoned property and the sale price. The property will be sold to an income-qualified owner-occupant or rented to an income-qualified tenant.
Purchase and rehab foreclosed and abandoned multi-unit structures (no more than an 8-plex) and rent them to households with income at or below 50% AMI.

Location Description:

Developer has identified three eligible projects in North Minneapolis located in NSP target area as described in http://www.ci.minneapolis.mn.us/cped/docs/NSP_Purchase_Rehab_Activity_Funding_Recommendation_Summary.pdf

Activity Progress Narrative:

Rehabilitation is currently in process on the 7 unit structure.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: G4890NSP 25PRPPL

Activity Title: Purchase & Rehab PPL <50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08NSPurchaseRehab

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

Purchase and Rehab

Projected End Date:

07/31/2009

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Project for Pride in Living

Overall

Jul 1 thru Sep 30, 2010

To Date

| | | |
|--|--------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,464,800.00 |
| Total CDBG Program Funds Budgeted | N/A | \$1,464,800.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | \$400,000.00 | \$1,464,800.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| Project for Pride in Living | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

NSP funds to provide development value gap financing to non-profit developers to cover the difference between the cost of purchase and rehab of a foreclosed and/or abandoned property and the sale price. The property will be sold to an income qualified owner-occupant or rented to an income-qualified tenant.

Purchase and rehab foreclosed and abandoned multi-unit structures (no more than an 8-plex) and rent them to households with income at or below 50% AMI.

Location Description:

NSP target neighborhoods as described in http://www.ci.minneapolis.mn.us/cped/docs/NSP_Purchase_Rehab_Activity_Funding_Recommendation_Summary.pdf
Primary focus will be Phillips and North Minneapolis

Activity Progress Narrative:

4 units are currently being rehabilitated. The remaining 20 units are in process.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|---|
| Grantee Activity Number: | G4890NSP 25PRPRG |
| Activity Title: | Purchase & Rehab Powderhorn Residents Group <50 |

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

08NSPurchaseRehab

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

Purchase and Rehab

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Powderhorn Residence Group

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total CDBG Program Funds Budgeted | N/A | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | (\$25,000.00) | \$0.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

NSP funds to provide development value gap financing to non-profit developers to cover the difference between the cost of purchase and rehab of a foreclosed and/or abandoned property and the sale price. The property will be sold to an income qualified owner-occupant or rented to an income-qualified tenant.

Location Description:

NSP target neighborhood focus of Jordan and Harrison as described in http://www.ci.minneapolis.mn.us/cped/docs/NSP_Purchase_Rehab_Activity_Funding_Recommendation_Summary.pdf

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|---------------------------|
| Grantee Activity Number: | G4890NSP ADM |
| Activity Title: | Program Admin CPED |

Activity Category:

Administration

Project Number:

08NSPAdmin

Projected Start Date:

09/29/2008

Activity Status:

Under Way

Project Title:

NSP Program Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Minneapolis Community Planning and Economic

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$140,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$140,000.00 |
| Program Funds Drawdown | \$11,530.35 | \$129,970.41 |
| Obligated CDBG DR Funds | \$0.00 | \$140,000.00 |
| Expended CDBG DR Funds | \$0.00 | \$120,394.46 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Administration and monitoring of NSP activities.

Location Description:

Administration.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|----------------------------------|
| Grantee Activity Number: | G4890NSP DEMO |
| Activity Title: | Demo Blighted Struc- CPED |

Activity Category:

Clearance and Demolition

Project Number:

08NSPDemo

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

Demolition of Blighted Structures

Projected End Date:

08/01/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Minneapolis Community Planning and Economic

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|---|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$393,070.77 |
| Total CDBG Program Funds Budgeted | N/A | \$393,070.77 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | \$393,070.77 | \$393,070.77 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| City of Minneapolis Community Planning and Economic | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Demolition of properties to support reduction of blighting influences in NSP strategy-assisted neighborhoods. Demolition is recommended only after a thorough and individual analysis of each nuisance property to determine viability for rehabilitation. NSP funds will assist in removing nuisance properties that do not meet the viable rehabilitation test.

Location Description:

Citywide - Blighted properties within NSP target neighborhoods.

Activity Progress Narrative:

One property demoed, expenditures not recognized as of Sept 30. Nine properties identified for future demolition and have encumbered contracts for work to be done.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 1 | 1/20 |

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

| Address | City | State | Zip |
|----------------------|-------------|-------|-------|
| 1911 EM Stately | Minneapolis | NA | 55404 |
| 642 buchanan NE | Minneapolis | NA | 55413 |
| 2659 Queen Ave. N. | Minneapolis | NA | 55411 |
| 2218 Lyndale Ave. N. | Minneapolis | NA | 55411 |
| 2714 Colfax Ave. N. | Minneapolis | NA | 55411 |
| 2623 Newton Ave. N. | Minneapolis | NA | 55411 |
| 1418 Logan Ave. N. | Minneapolis | NA | 55411 |
| 2301 Penn Ave. N. | Minneapolis | NA | 55411 |
| 3635 Girard Ave. N. | Minneapolis | NA | 55411 |
| 2501 - 4th St. N. | Minneapolis | NA | 55411 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Grantee Activity Number: G4890NSP FIN

Activity Title: Financing <120

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

08NSPFinan

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

FinancingForeclosure Recovery Affordable Homeownership

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Minneapolis Community Planning and Economic

Overall

Jul 1 thru Sep 30, 2010

To Date

| | | |
|---|--------------|--------------|
| Total Projected Budget from All Sources | N/A | \$130,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$130,000.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | \$130,000.00 | \$130,000.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| City of Minneapolis Community Planning and Economic | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

CPED will make down payment and closing cost assistance available to meet the affordability gap in homeownership opportunities for homebuyers, which may include buyers at the HUD required 50% of area median income.

Location Description:

NSP target neighborhoods as described in http://www.ci.minneapolis.mn.us/cped/docs/NSP_Purchase_Rehab_Activity_Funding_Recommendation_Summary.pdf

Activity Progress Narrative:

Two loans have closed with Contract for Deed purchasers and 2 loans are pending closing. All loan funds have been committed and awaiting closing dates.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: G4890NSP LBNK ACQ

Activity Title: Landbank Acquisition

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

08NSPLandBank

Projected Start Date:

03/01/2009

Activity Status:

Under Way

Project Title:

Acquisition and Land Banking

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Minneapolis Community Planning and Economic

Overall

Jul 1 thru Sep 30, 2010

To Date

| | | |
|---|--------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,042,596.23 |
| Total CDBG Program Funds Budgeted | N/A | \$1,042,596.23 |
| Program Funds Drawdown | \$502,010.42 | \$1,007,438.56 |
| Obligated CDBG DR Funds | \$324,156.88 | \$1,042,596.23 |
| Expended CDBG DR Funds | \$445,593.93 | \$1,007,438.56 |
| City of Minneapolis Community Planning and Economic | \$445,593.93 | \$1,007,438.56 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

City of Minneapolis, acting through its department of Community Planning and Economic Development, will strategically acquire homes that have been foreclosed upon and demolish blighted structures with NSP funds. The City will purchase only foreclosed properties that are vacant and exhibit blight. It is the City's expectation to hold these vacant parcels (land bank) for an unspecified time period, not to exceed 10 years, until the market is ready to absorb new development of owner-occupied housing units. As required, the City will adhere to all acquisition, holding and disposition stipulations specified in the NSP notice.

Specifically the City's Land Bank Program will purchase and demolish those properties that:

- are vacant and blighted to a degree justifying demolition;
- are located in the City-defined NSP high risk service area; and
- are available for purchase at least 5% and on average 15% below the current market appraised value.

Location Description:

NSP target areas as described in

http://www.ci.minneapolis.mn.us/cped/docs/NSP_Purchase_Rehab_Activity_Funding_Recommendation_Summary.pdf

Activity Progress Narrative:

The City has acquired 100% of the properties to be treated under this activity.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|---------------------------|---|
| | Total | Total |
| # of Properties | 40 | 51/75 |

| | This Report Period | Cumulative Actual Total / Expected |
|--------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 3/75 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

| Address | City | State | Zip |
|------------------------|-------------|-------|-------|
| 1506 Logan Ave. N. | Minneapolis | NA | 55411 |
| 3435 Humboldt Ave. N. | Minneapolis | NA | 55412 |
| 2918 Logan Ave. N. | Minneapolis | NA | 55411 |
| 2714 Colfax Ave. N. | Minneapolis | NA | 55411 |
| 2623 Newton Ave. N. | Minneapolis | NA | 55411 |
| 1431 - 25th Ave. N. | Minneapolis | NA | 55411 |
| 2333 James Ave. N. | Minneapolis | NA | 55411 |
| 1418 Logan Ave. N. | Minneapolis | NA | 55411 |
| 2215 Chicago Ave. S. | Minneapolis | NA | 55404 |
| 3610 Lyndale Ave. N. | Minneapolis | NA | 55412 |
| 3418 Girard Ave. N. | Minneapolis | NA | 55412 |
| 4311 Knox Ave. N. | Minneapolis | NA | 55412 |
| 2117 Dupont Ave. N. | Minneapolis | NA | 55411 |
| 2619 Logan Ave. N. | Minneapolis | NA | 55411 |
| 2127 Irving Ave. N. | Minneapolis | NA | 55411 |
| 2344 James Ave. N. | Minneapolis | NA | 55411 |
| 4111 Colfax Ave. N. | Minneapolis | NA | 55412 |
| 1511 Queen Ave. N. | Minneapolis | NA | 55411 |
| 3527 Girard Ave. N. | Minneapolis | NA | 55412 |
| 2919 Penn Ave. N. | Minneapolis | NA | 55411 |
| 2301 Penn Ave. N. | Minneapolis | NA | 55411 |
| 4659 Fremont Ave. N. | Minneapolis | NA | 55412 |
| 2318-20 Logan Ave. N. | Minneapolis | NA | 55411 |
| 1609 Thomas Ave. N. | Minneapolis | NA | 55411 |
| 2609 Morgan Ave. N. | Minneapolis | NA | 55411 |
| 3821 Portland Ave. | Minneapolis | NA | 55407 |
| 2433 - 16th Ave. S. | Minneapolis | NA | 55404 |
| 4758 Bryant Ave. N. | Minneapolis | NA | 55412 |
| 427 Logan Ave. N. | Minneapolis | NA | 55405 |
| 642 Buchanan NE | Minneapolis | NA | 55413 |
| 1911 EM Stately Street | Minneapolis | NA | 55404 |
| 1911 - 14th Ave. S. | Minneapolis | NA | 55404 |
| 3610 Girard Ave. N. | Minneapolis | NA | 55412 |
| 2730 W. Broadway Ave. | Minneapolis | NA | 55411 |

| | | | |
|-----------------------|-------------|----|-------|
| 4704 Bryant Ave. N. | Minneapolis | NA | 55411 |
| 2121 Ilion Ave. N. | Minneapolis | NA | 55411 |
| 2223 4th Ave. N. | Minneapolis | NA | 55411 |
| 3526 Russell Ave. N. | Minneapolis | NA | 55412 |
| 2301 Golden Valley | Minneapolis | NA | 55411 |
| 2803 Fremont Ave. N. | Minneapolis | NA | 55411 |
| 2659 Queen Ave. N. | Minneapolis | NA | 55411 |
| 2211 Penn Ave. N. | Minneapolis | NA | 55411 |
| 3609 Logan Ave. N. | Minneapolis | NA | 55412 |
| 3301 Russell Ave. N. | Minneapolis | NA | 55412 |
| 1833 EM Stately St | Minneapolis | NA | 55404 |
| 3635 Girard Ave, N. | Minneapolis | NA | 55411 |
| 2501 - 4th Street N. | Minneapolis | NA | 55411 |
| 1904 - 26th Street E. | Minneapolis | NA | 55404 |
| 2504 16th Ave. S. | Minneapolis | NA | 55404 |
| 3514 Knox Ave. N. | Minneapolis | NA | 55412 |
| 2218 Lyndale Ave. N. | Minneapolis | NA | 55411 |

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: G4890NSP PRPRG
Activity Title: Purchase & Rehab PRG <120

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 08NSPurchaseRehab

Project Title:
 Purchase and Rehab

Projected Start Date:
 01/30/2009

Projected End Date:
 07/31/2013

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Powderhorn Residence Group

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$119,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$119,000.00 |
| Program Funds Drawdown | \$21,600.00 | \$21,600.00 |
| Obligated CDBG DR Funds | \$69,000.00 | \$119,000.00 |
| Expended CDBG DR Funds | \$21,600.00 | \$21,600.00 |
| Powderhorn Residence Group | \$21,600.00 | \$21,600.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

NSP funds to provide development value gap financing to non-profit developers to cover the difference between the cost of purchase and rehab of a foreclosed and/or abandoned property and the sale price. The property will be sold to an income qualified owner-occupant or rented to an income-qualified tenant.

Location Description:

NSP target neighborhood focus of Jordan and Harrison as further described in http://www.ci.minneapolis.mn.us/cped/docs/NSP_Purchase_Rehab_Activity_Funding_Recommendation_Summary.pdf

Activity Progress Narrative:

3 single family homes are in process.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|--|
| Grantee Activity Number: | G4890NSP REDAH |
| Activity Title: | Redevelopment Alliance Housing <50 |

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
08NSP Redevelopment

Projected Start Date:
01/30/2009

Activity Status:
Under Way

Project Title:
Redevelopment

Projected End Date:
12/31/2011

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Alliance Housing

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$150,000.00 |
| Total CDBG Program Funds Budgeted | N/A | \$150,000.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | \$150,000.00 | \$150,000.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| Alliance Housing | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

The purpose of this activity will allow for the redevelopment of properties that may have been previously assisted with NSP funds under NSP eligible activities #3 and #5. When the market improves, the City will seek development of single family, owner-occupied housing. However, where density is encouraged, the City will support development of multi-unit housing, in which case rental may be preferred. Development of properties assisted through this activity description will be targeted for helping the City meet the requirement that at least 25% of NSP expenditures house those at or below 50% AMI. It is anticipated that CPED will work with non-profit developers to accomplish this work.

Location Description:

North Minneapolis NSP target area.

Activity Progress Narrative:

Lead clearance is in process on the 6 units of rental housing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|--|
| Grantee Activity Number: | G4890NSP REDPDC |
| Activity Title: | Redevelopment project delivery cost |

Activity Category:

Acquisition - general

Project Number:

08NSP Redevelopment

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Minneapolis Community Planning and Economic

Overall

Jul 1 thru Sep 30, 2010

To Date

| | | |
|--|------------|------------|
| Total Projected Budget from All Sources | N/A | \$1,400.00 |
| Total CDBG Program Funds Budgeted | N/A | \$1,400.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | \$1,400.00 | \$1,400.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Project delivery costs in support of Alliance Housing Redevelopment activity.

Location Description:

North Minneapolis NSP target area.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

| | |
|---------------------------------|--|
| Grantee Activity Number: | G4890NSPPRPDC |
| Activity Title: | Purchase and Rehab Project Delivery Costs |

Activity Category:

Acquisition - general

Project Number:

08NSPurchaseRehab

Projected Start Date:

01/30/2009

Activity Status:

Under Way

Project Title:

Purchase and Rehab

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Minneapolis Community Planning and Economic

| Overall | Jul 1 thru Sep 30, 2010 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$6,100.00 |
| Total CDBG Program Funds Budgeted | N/A | \$6,100.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Obligated CDBG DR Funds | \$6,100.00 | \$6,100.00 |
| Expended CDBG DR Funds | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |

Activity Description:

Project delivery costs in support of the purchase rehab activities of the grant.

Location Description:

Minneapolis NSP target areas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
